

Storm Water Management Plan

Project Name: Mical Huyser Residence, 27225 CR 14

SITE DESCRIPTION

Project Name and Location: (PARCEL #, Section, Township, & Range; and Address)	# 302600002 Lot 2, Huyser Subdivision W1/2, SE 1/4, SEC. 13, T4N, R85W, 27225 County Road 14 Routt County, Colorado	OWNER Name, Address, and Phone #:	Mical Huyser P.O. Bx 771161 Steamboat Springs, Co. 80477-1161
--	---	-----------------------------------	--

Description: (Purpose and Types of Soil Disturbing Activities)	Grading & excavation for an extension of a access driveway & single family residence building site at Lot 2, Huyser Subdivision, 27225 CR 14	CONTACT Name, Address, & Phone #:	JAKE HENRY JAKE'S DRAFTING SERVICE, INC. 426 OAK STREET, STEAMBOAT SPRINGS, CO 80477 970-879-7929
--	--	-----------------------------------	--

# Cubic Yards of soil cut/fill and/or amount of surface area moved.	1,760 cy Cut 1,270 cy Fill	0.87AC+/- WILL BE DISTURBED
---	-------------------------------	-----------------------------

Site Area:	The site is approximately 1.1+ acres of which 0.9+ acres will be disturbed by construction activities.
------------	--

Sequence of Major Activities

The order of activities will be as follows:	5 BEGIN EXCAVATION
1 EXISTING DRIVEWAY EXTENSION	6 CUT / FILL BALANCE, NO OFF SITE SPOILS
2 BRUSH / TOPSOIL REMOVAL AND STOCKPILED	7 FINISH GRADE AREA
3 INSTALL SILT FENCE AS NEEDED	8 REVEGETATE SITE
4 OTHER SEDIMENT CONTROL MEASURES AS NEEDED +	9

Name of Receiving Waters:	GrouseCreek, Dry Creek
---------------------------	------------------------

CONTROLS

Erosion and Sediment Practices

Stabilization Practices

Temporary Stabilization -	SILT FENCING AS SHOWN TO CONTROL EROSION ON SITE
---------------------------	--

Permanent Stabilization -	TOPSOIL WILL BE SPREAD, SEEDED, ALL DISTURBED AREAS TO BE RESEED WITH NATIVE GRASS, SHRUBS AND TREES
---------------------------	--

Weed Control -	OWNER TO COMPLY WITH THE ROUTT COUNTY WEED CONTROL PROGRAM
----------------	--

Structural Practices

SEDIMENT RUNOFF AND CONTROL WILL BE MITIGATED WITH SILT FENCE, CHECK DAMS AND WATTLES INSTALLED WHERE SEDIMENT RUNOFF COULD BECOME AN ISSUE

Storm Water Management

STORM WATER DRAINAGE WILL BE DETERMINED BY NATURAL SLOPE
--

Maintenance:	SILT FENCING, WATTLES WILL ACT AS RUNOFF MITIGATION. ALL TOPSOIL STOCKPILES TO HAVE A DITCH TO CATCH RUNOFF. BMP'S WILL BE INSPECTED AND MAINTAINED WEEKLY AND AFTER MAJOR STORM EVENTS
--------------	---

Storm Water Management Plan

OTHER CONTROLS	
Waste Disposal:	NONE - CUT AND FILL BALANCE TOPSOIL WILL BE USED FOR RECLAMATION THRUOUT SITE
Waste Materials	DUMPSTER TO BE ON SITE IF NEEDED, WASTE VEGETATION TO BE BURNED UNDER SEPERATE PERMIT OR REMOVED TO DUMP
Hazardous Waste	MATERIAL SAFETY DATA SHEETS ON SITE, MATERIALS WILL BE DISPOSED OF BY LOCAL AND MANUFACTURES REGULATIONS.
Sanitary Waste	PORTA-POTI TO BE ONSITE AND MAINTAINED WEEKLY IF NEEDED
TIMING OF CONTROLS/MEASURES	
ALL EROSION CONTROL MEASURES / MATERIALS WILL BE INSTALLED PRIOR TO ANY GROUND BREAKING / DISTURBANCE WORK BEGINS	
CERTIFICATION OF COMPLIANCE WITH FEDERAL, STATE AND LOCAL REGULATIONS	
OWNER WILL COMPLY WITH THE ROUTT COUNTY EROSION AND SEDIMENT CONTROL HANDBOOK AND BEST MANAGEMENT PRACTICES	
MAINTENANCE/INSPECTION PROCEDURES	
Erosion and Sediment Control Inspection and Maintenance Practices	
1	ALL CONTROL MEASURES WILL BE INSPECTED DAILY
2	ALL CONTROL MEASURES WILL BE MAINTAINED
3	ALL SEDIMENT WILL BE REMOVED FROM SILT FENCE, WATTLES AND CHECK DAMS AS NEEDED
4	UPDATE MAINTAINANCE REPORT AFTER EACH INSPECTION
5	OWNER OR HIS REPRESENTATIVE WILL COMPLY WITH ALL ROUTT COUNTY REGULATIONS
6	ANY STORM WATER MANAGEMENT PLAN CHANGES WILL BE DOCUMENTED ON PLANS AND INSPECTION REPORT

Storm Water Management Plan

INVENTORY FOR POLLUTION PREVENTION PLAN

The materials or substances listed below are expected to be present onsite during construction:

- | | |
|-------------------|---|
| • HEAVY EQUIPMENT | • |
| • | • |
| • | • |

Spill Control Practices

In addition to the good housekeeping and material management practices discussed in the previous sections of this plan, the following practices will be followed for spill prevention and cleanup:

- OWNER OR HIS DESIGNATED REPRESENTATIVE WILL BE RESPONSIBLE FOR COMPLIANCE WITH ALL STATE AND LOCAL REGULATIONS AND THE DAY TO DAY SITE OPERATIONS
-
-
-

STORM WATER MANAGEMENT PLAN CERTIFICATION

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or of those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Signed:



Date:

June 10, 2021