

# Storm Water Management Plan

**Project Name:** SSSD PK-8 Modulares and Driveway Improvement

SITE DESCRIPTION			
Project Name and Location: ( <b>PARCEL #</b> , Section, Township, & Range, and Address)	Lot 8, section 2, T6N, R85W	<b>OWNER</b> Name, Address, and Phone #:	Steamboat Springs School District - PO Box 774368 SS, CO 80477 970-871-3188
Description: (Purpose and Types of Soil Disturbing Activities)	Set modular classrooms	<b>CONTACT</b> Name, Address, & Phone #:	Pascal Ginesta, PO Box 774368 SS, CO 80477 970-871-3188
# Cubic Yards of soil cut/fill and/or amount of surface area moved.	Approximately 775 cu/yds of structural fill will be imported from the school project to sit the modulares on. Another 100yds of road base will be brought in for the driveway improvements.		
Site Area:	The site is approximately <sup>1.1</sup> / <sub>0</sub> acres of which <sup>7</sup> / <sub>6</sub> acres will be disturbed by construction activities.		
Sequence of Major Activities			
The order of activities will be as follows:		5 apply permanent stabilization	
1 Establish control measures		6 remove control measures	
2 prep pad for modulares		7 demobilize	
3 install modulares		8	
4 driveway improvements		9	
Name of Receiving Waters:	Yampa River		
CONTROLS			
Erosion and Sediment Practices			
Stabilization Practices			
Temporary Stabilization -	There will be no stockpiles requiring temporary stabilization during construction.		
Permanent Stabilization -	hydro-mulch, native seed, gravel base at roadway		
Weed Control -	N/A		
Structural Practices			
Vehicle tracking, silt fence, Erosion Control logs, sanitary facilities, concrete washout, waste management roll-offs.			
Storm Water Management			
Stormwater controls will be established prior to commencing work. Inspections will be conducted every 7 calendar days.			
Maintenance:	Maintenance of control measures will be done as identified during periodic inspections of the site.		

## Storm Water Management Plan

OTHER CONTROLS	
<b>Waste Disposal:</b>	Containers will be available on site for waste disposal.
<b>Waste Materials</b>	construction debris, general trash.
<b>Hazardous Waste</b>	N/A
<b>Sanitary Waste</b>	sanitary facilities provided, cleaned regularly. Staked down to prevent overturn.
TIMING OF CONTROLS/MEASURES	
VTC, SF, ECL will be established prior to start, and not removed until work is complete.	
CERTIFICATION OF COMPLIANCE WITH FEDERAL, STATE AND LOCAL REGULATIONS	
This project will follow EPA, CDPHE regulations concerning management of stormwater discharge during construction activities.	
MAINTENANCE/INSPECTION PROCEDURES	
Erosion and Sediment Control Inspection and Maintenance Practices	
1	Site will be inspected by QSM every 7 calendar days.
2	CM's in need of maintenance shall be repaired immediately, or a schedule will be established if materials are not readily available.
3	If potential to discharge is observed, additional control measures will be installed.
4	Reporting to the CDPHE of any reportable incidents.
5	
6	

# Storm Water Management Plan

## INVENTORY FOR POLLUTION PREVENTION PLAN

The materials or substances listed below are expected to be present onsite during construction:

- concrete
- vehicle and tool fuel/oil
- 

- 
- 
- 

## Spill Control Practices

In addition to the good housekeeping and material management practices discussed in the previous sections of this plan, the following practices will be followed for spill prevention and cleanup:

- A spill kit will be kept on site to manage small spills from equipment tools.
- Fueling to be done off-site when practical, or at a designated fueling area with containment.
- Contaminated soils will be disposed of at an accepting facility.
- 

## STORM WATER MANAGEMENT PLAN CERTIFICATION

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or of those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

*Michael Saba*

Signed: \_\_\_\_\_

Date: \_\_\_\_\_

06/17/21