Storm Water Management Plan

Project Name: 18L1 Dewatering Borenole Pad SITE DESCRIPTION						
Project Name and Location: (PARCEL #; Section, Township, & Range; and Address)	18LT Dewatering borehole pad construction and access roads. Parcel 944222001. Sections 22 5N 87W. 31405 RCR 27	OWNER Nam and Phone #		Chance Revoca PO Box 119 Ballico, CA 9530 209-874-3119		
Description: (Purpose and Types of Soll Disturbing Activities)	Contruction of one 175X200 feet borehole pad and associated acc pipeline.		CONTACT N Address, & P		Miranda Kawcak Twentymie Coal, LLC 29515 RCR 27 Cake Creek, CO 80467 970-870-2718 / 970-439-8273	
# Cubic Yards of soil cut/fill and/or amount of surface area moved.	18LT Pad: ~3000 Cu.Yd. cut/fill balance					
Site Area:	The site is approximately 3	acres of whi	ch 🚡 acres will	be disturbed b	y construction activities.	
Sequence of Major Activities	S				14 mm	
The order of activities will be	e as follows:	5				
Establisment of temporary of	drainage and sediment control	6				
Removal of topsoil and pla	ced in stockpiles	7				
3 Construction of finished	d drill pad and borehore	8				
Construction of of perimeter ditch with	rock check dams around pad area.	9				
Name of Receiving Waters:	Fish Creek					
3		CONTRO			19463	
	Erosion ar	nd Sedimer	nt Practices			
	St	abilization F	Practices			
Refer to the attached Exhibit 49GG. Temporary stabilization includes wattles or equivalent devices at all topsoil stock pilesand along the fill sides of the pad						
Permanent Stabilization -					structed on the appropriate sides from entering the pad area.	
Refer to the attached Weed Management Plan						
Structural Practices						
Routt County Planning Dept. administrative use permit PL18-141						
	Storr	n Water Ma	nagement			
Drainage and sediment from disturbed areas will be controlled by an integrated system, using grading and berms to limit and control surface runoff, mud pits excavated within the footprint of the pad to contain all drilling fluids, and either rock check-dams, silt fence, or straw bales/wattles installed at the low point of the drill pad to contain sediment and control any discharge.						
Maintenance:		ock applied.	Access to the	ne site will be	I pitrun and 3" of compacted minimized by use of minimal cess is necessary.	

Storm Water Management Plan

OTHER CONTROLS
All waste will be disposed of at the Twentymile trash collection sites.
Minor amounts of cardboard, wooded stakes, and misc. steel pipe that will be removed as the construction progresses
No hazardous waste except fuels and oils for the equipment used will be present at the construction site
A portable toilet will be placed on site during construction. The toilet will be inspected and cleaned weekly.
TIMING OF CONTROLS/MEASURES
The proposed drill sites construction will be initiated as soon as possible after the receipt of the permit approvals with the completion of the site prior to 9/30/2021.
CERTIFICATION OF COMPLIANCE WITH FEDERAL, STATE AND LOCAL REGULATIONS
On July 26th, 2021 Twentymile Coal, LLC submitted a Minor Revision (TR21-319) to the Colorado Division of Mining, Reclamation, and Safety (CDRMS) requesting approval of MR21-319 to our existing Mining Permit for the installation, operation, and reclamation of this pad sit MR21-319 will be approved August 2nd, 2021.
MAINTENANCE/INSPECTION PROCEDURES
Erosion and Sediment Control Inspection and Maintenance Practices
The installed wattles and diversion ditch will be inspected bi-annually for erosion and proper functionality.
² The topsoil piles will be seeded following construction
Rock Check-dams will be installed at the ends of the diversion ditched to help control sediment and erosion.
4
5
6

Storm Water Management Plan

IN	
VE	
NT	
: 1	
30	
):	
П	
ı	
M	
¥	
۱	
*	
N	
*	
E	
Y	
E	
Ţ	
П	
П	
0	
N	
3	
W,	
3	

The materials or substances listed below are expected to be present onsite during construction:

- Straw or Equivalent wattles
- 8-12" fractured limestone for rock check dams
- · Pitrun and road base for access road and pad
- Wooden Stacks for stabilization of wattles
- Steel pipe for the borehole surface casing, borehole shaft casing, and misc. fitting
- •

Spill Control Practices

in addition to the good housekeeping and material management practices discussed in the previous sections of this plan, the following practices will be followed for spill prevention and cleanup:

- Please refer to the attached Twentymile SPCC Plan
- •
- •
- ٠

STORM WATER MANAGEMENT PLAN CERTIFICATION

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or of those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Signed:	Miranda Nawcak					
Date:	7/1/21	•				