NORTHWEST COLORADO CONSULTANTS, INC. FIELD REPORT

Project:Pratt ResidenceProject No.:21-12398Date:5/4/23Location:26730 RCR 14Report No.:2PMileage:35Client:Sustainable Building SolutionsEngr. /Tech:JS

Work Performed:

As requested, we visited the project site on today's date to observe the pier drilling operations. The pier drilling contractor, Penley Caisson Drilling, completed (10) ten, 18-inch diameter piers. Summary logs of the piers completed on this date are attached.

We also observed the placement of the reinforcing steel and concrete in the piers completed on this date. It should be noted that drilled pier numbers 9, 10, 11 and 12 were cased on this date due to the presence of groundwater and caving soils.

Remarks:

Based on our observations, the piers completed on this date appeared to be constructed in general accordance with the structural plans and our previous recommendations.

Verbal Discussions:

Dave Cudney, of Penley Caisson Drilling, and Tarn Dickerson, of Sustainable Building Solutions, were aware of today's site visit, observations, and measurements.