

December 15, 2015

Marc Lyman  
Crestone Construction  
Steamboat Springs, Colorado


**Re: Milner Landfill Bolt Inspection**  
**20650 Co Rd 205**  
**Milner, Colorado 80477**

To Whom It May Concern:


A representative of Alpenglow Engineering Solutions visited the above referenced site on Monday, December 14, 2015 to conduct a bolt inspection. The bolts in the connection of the braced steel frames were checked for size, grade, fit up, and tightness in accordance with the design drawings. The bolts tested were 1/2 inch, 3/4 inch, and 1" diameter A325 bolts and 1/2 inch diameter A307 bolts in accordance with the plans. The connections met with acceptable industry standards.

Please let us know if you have any questions regarding this information.

Sincerely,



Steven Fortin, EIT



Benjamin Schutt  
CO. P.E. #40325