



03/08/2023

AC (alternative construction) INSPECTION REQUIRED NOTICE

The following is based on information provided to the Codes Section and may be modified based on the actual findings of the field inspection.

DATE May 24, 2022

MANUFACTURER: Family Built Homes

ID NO.: 3516

CONTACT: Ethan Bellairs

FAX NO.:

MODEL NO.: FB-SHD3266

P/A NO.: 517439AC

INSPECTION REQUIREMENTS:

Check on-site

AC INSPECTION REQUIREMENTS:

For site work with materials and parts provided by factory related to the code compliance of the structure.
Check on-site installation/finishing of:

- 1) Installation shingles, Cora-vent/ridgecap shingles at hing/peak locations.
- 2) Completion of D.W.V. (tub, water closet, lavatory, washer), exhaust fan x4 vent, as needed, through roof.
- 3) Installation of 7/16 O.S.B. at gable end walls.
- 4) Installation of housewrap.
- 5) Exhaust of dryer vent to exterior.

LOCAL INSPECTION REQUIREMENTS (L.I.R.):

Check OSBO work with materials and parts not provided by the modular factory. Some items included are:

- 1) Foundation for modular structure.
- 2) Insulation installed OSBO in foundation meets minimum set by rescheck calculation.
- 3) Completion of radon vent connection OSBO.
- 4) Whole house ventilation, as required by blower test, to be completed OSBO.

Site Address:

29563 C&14D

The local building department by signing this form takes responsibility for inspecting the site built construction stated above to approved plans and current codes.

Normal permits and fees for these inspections are to be per the local jurisdiction.

State approved plans for Factory Built Construction may be obtained from the Builder/Manufacturer





COLORADO
Department of Local Affairs
Division of Housing

Building Official Printed Name Todd Carr

Building Official Signature [Signature] Date 3-8-2027

Fire Safety Official Printed Name _____

Fire Safety Official Signature _____ Date _____

Local jurisdiction may check box to defer inspection to the Division of Housing, ☐ Initials _____
or DOH approved Inspector.

A copy of this Notice must be included with the installation instructions and shipped with the unit.

Please direct questions to DOH Engineer, @ 303-864-7835

