Proudly serving the City of Steamboat Springs and the Steamboat Springs Area Fire Protection District

ALARM SYSTEM
PERMIT / INSPECTION FORM

Project Name	2020 Addition to Strawberry Park Elem	**Permit No.**	PJ4222-1 Final
Address	39620 Amethyst DR	**Alarm Reset**	1831
Contractor	Western Security		
Contact	Scott Stevens	**Phone No.**	(970) 846-4431
Date & Time of Inspection	11/18/2020 4:00 PM		

Alarm System - Rough Inspection	
Verify location of devices per original stamped and approved plans	
Location of devices comments.	
Verify wire support and protection	
Wire support and protection comments	
Notes:	
Inspection	
Alarm System - Final Inspection	
All points list	Yes
Comments	
Key lock box and keys	NA
Comments	
Copy of elevator inspector's approved inspection form	NA
Comments	
Emergency voice alarm communication system	Yes
Comments	New devices are in addition on new voice evac system and it is hooked to existing which will be changed to voice evac asap
Firefighter telephone communication system	NA
Comments	
Firefighter phone jack at each pull station location	NA
Comments	
Non-removable FF phone installed in main sprinkler control valve room	NA
Comments	
Six spare telephones required at Fire Command Center	NA
Comments	
Verify Monitoring	Yes
Monitoring Sticker	Yes
Service Sticker	Yes
General alarm	Yes

Steamboat Springs Fire Rescue
Fire Prevention Services

Proudly serving the City of Steamboat Springs and the Steamboat Springs Area Fire Protection District

ALARM SYSTEM
PERMIT / INSPECTION FORM

Comments	
Sprinkler flow alarm	NA
Comments	
Sprinkler tamper supervisory alarm	NA
Comments	
Sprinkler low air supervisory alarm	NA
Comments	
System trouble	Yes
Comments	
Correct address listed	NA
Comments	
Fire department reset code	NA
Comments	keys
Notes:	N/As are due to existing building, this was a test of new devices for addition
Inspection	Approved

I hereby confirm that the above items and conditions have been explained to me and I will comply with them.	
Applicant Signature:	
Inspector Signature:	Doug Shaffer, Mike Mid

Approved:	**Yes**	Date & Time:	11/18/2020 5:00 PM